

Each phase is listed and described below. Significant changes in the schedule will be posted on this page. Click on the link in the right column to view a graphic of the phase.

Milestone	Description/Traffic Impact	Planned Date	Link to Map
<b>Phase I</b>	<b>Reconstruct the North Leg of Hester</b> -- The portion of Hester adjacent to the Student Union Parking Garage access will be reconstructed. During this phase, access to the garage will be from University Ave. only. <b>UPDATE:</b> The Contractor is ahead of schedule and is planning to switch from Phase I to Phase II.A early. Revisions noted in red (at right).	05-Jan-09	<a href="#">Phase I</a>
<b>Phase II</b>	<b>Reconstruct University Ave.</b> – Access to the parking garage from the north (on Hester) is restored and the construction on University Ave. begins. Phase II consist of five sub-phases of traffic operations shown below.	<del>31-Jan-09</del> <b>26-Jan-09</b>	<i>See Below</i>
Phase II.A	<u>University Ave. Closed; End to End</u> – University Ave. will be closed from Monroe to Knoblock. In addition, parking and lane restrictions will extend north on Knoblock to Maple for waterline replacement.	<del>31-Jan-09</del> <b>26-Jan-09</b>	<a href="#">Phase II.A</a>
Phase II.B	<u>Knoblock Temporarily Reopened</u> – The waterline is completed from Maple to the west side of Knoblock. Knoblock is reopened to traffic.	23-Feb-09	<a href="#">Phase II.B</a>
Phase II.C	<u>Monroe Reopened</u> – The intersection of Monroe is completed and reopened.	01-Apr-09	<a href="#">Phase II.C</a>
Phase II.D	<u>Knoblock Closed</u> – Knoblock will be closed for reconstruction.	01-Jun-09	<a href="#">Phase II.D</a>
Phase II.E	<u>South Sidewalk Reopened</u> – The sidewalk, driveways, and street returns from Monroe to the southwest corner of Hester are completed and the sidewalk reopened for pedestrian traffic.	13-Jul-09	<a href="#">Phase II.E</a>
<b>Substantial Completion</b>	<b>University Ave. Reopened.</b> – Major construction complete and the entire project is reopened for traffic.	18-Sep-09	<a href="#">Substantial Completion</a>
<b>Final Completion</b>	<b>Project Complete</b> – Thirty calendar days are allowed for completion of minor work and “punch list” items.	18-Oct-09	<i>Same as above.</i>