

Stillwater Construction News Update

Month Ending: November 30, 2009

The construction news update provides summarized monthly news on all ongoing City-sponsored transportation projects. It is intended to provide advance information for decision makers, including City Management, Police Department, Fire Department, Post Office, etc. so they can anticipate potential impacts and respond accordingly.

Please direct any construction complaints to the Project Manager.

This report is updated monthly on the Web at <http://stillwater.org>
 Click on the tab "Transportation"
 then the tab "Construction Update".

Construction Activities with Significant Impact to Traffic: 4

Item No.	Project Description	Status	Significant Impacts
1	PW0G01 – 19th Ave: Sangre to Country Club Mill and overlay	Bid opening was held November 16, 2009. Bid recommendation to the City Council on December 7, 2009.	
	Designer: EST, Inc.		
2	STPW01 - Neighborhood Streets \$300,000 per year of the ½-cent transportation improvement sales tax is dedicated to the repair and maintenance of residential streets. This project will mill and overlay portions of Burdick, Berry and Arrington.	Bid opening was held November 16, 2009. Bid recommendation to the City Council on December 7, 2009.	
	Designer: EST, Inc.		
3	STPW07 – 12th Ave: Western to Duck Includes four principal components: (1) reconstruction of the roadway to improve the vertical alignment and improve drainage, (2) construction of a four-lane roadway with curbs and gutters, (3) intersection improvements at Western including signals and turning lanes, and (4) minor intersection alterations at Duck.	Roadway construction began on March 30, 2009. A ribbon cutting ceremony was held on November 24, 2009 to officially open 12 th Avenue to traffic.	
	Construction Manager: Joe Miller 533-8423 Contractor: Allen Contracting Designer: The Benham Companies, LLC		

Item No.	Project Description	Status	Significant Impacts
4	<p>STPW13 – Lakeview Rd. & Husband Intersection: Includes five principal components: (1) dedicated left turn lanes on Husband, (2) right turn lane on south bound Husband (3) ADA compliant crosswalks, (4) utility improvements, and (5) installation of a traffic signal.</p> <p>Construction Manager: Woody Smith 533-8471 Designer: C2A Engineering Contractor: Kerns Construction, Inc</p>	<p>Construction began Monday, November 2, 2009.</p> <p>Substantial completion will be 120 calendar days from begin site work (weather permitting).</p>	<p>90 day one way access southbound starting December 8, 2009.</p>
5	<p>STPW03 – Jardot: 12th to McElroy This project is divided into two design sections. The first section extends from 12th Avenue to 6th Avenue. The second design section extends from 6th Avenue to McElroy.</p> <p>The 12th to 6th Avenue design includes a two-lane roadway with shoulders and ditches and six-foot sidewalks on both sides. The design will accommodate expansion to a four-lane section.</p> <p>The 6th to McElroy design includes four lanes and six-foot sidewalks on both sides.</p> <p>Designer: FHC Tetra Tech</p>	<p>The 90% design submittal was received November 19, 2007.</p> <p>Utility relocations will commence upon acquisition of right-of-way and will take approximately 180 days.</p> <p>68 of the 81 easements required have been acquired. Roadway construction work is scheduled to commence when utility relocations are complete.</p>	
6	<p>STPW02 –19th Ave: Main to Jardot The project includes reconstruction of the roadway to match the existing alignment and drainage capacity.</p> <p>This project is being designed and constructed in conjunction with C7PW19 and STPW16 (see below).</p> <p>Designer: Poe & Associates, Inc.</p>	<p>A revised design proposal was approved by the City Council on November 16, 2009.</p>	
7	<p>C7PW19 –19th Ave Bridge Replaces an old steel trestle, wooden deck bridge over Boomer Creek with a 150-foot (estimated) span concrete bridge.</p> <p>This project is being designed and</p>	<p>The 90% submittal of the bridge redesign was received November 30, 2009.</p> <p>Right-of-way acquisition is underway.</p>	

Item No.	Project Description	Status	Significant Impacts
	constructed in conjunction with STPW02 and STPW16.		
	Designer: Poe & Associates		
8	<p>STPW16 – Jardot Rd.: 19th to 12th The project includes reconstruction of the roadway to match the existing alignment and drainage capacity.</p> <p>This project is being designed and constructed in conjunction with STPW02 and C7PW19.</p>	A revised design proposal was approved by the City Council on November 16, 2009.	
	Designer: Poe & Associates		
9	<p>STPW18 – Washington St.; Hall of Fame to Richmond: Includes the milling of the existing surface, repair or reconstruction of the roadway sub-grade and the underlying concrete, asphalt pavement where needed and placement of a new driving surface. City sidewalk crews are repairing or replacing sidewalks as required to make the street pedestrian friendly and ADA-compliant.</p>	The 90% design submittal is currently under review. Construction contract bid solicitation will begin on January 3, 2010. Bid Opening is scheduled for January 25, 2010.	
	Designer: The Benham Companies		
10	<p>PW8G02 – Country Club Rd; 6th Ave. to County Project This is a companion project to Payne County's widening Country Club Road from two to four lanes. The County's project starts approximately 1190 feet north of 6th Ave. and extends to Lakeview Road.</p>	The 60% has been completed and right-of-way acquisition has begun. The bridge is scheduled to be constructed by Payne County in 2010 followed by the roadway in 2011.	
	Designer: Brawley Engineering		
11	<p>PW9G03 - Sunrise Ave; Skyline to Jardot Rd. This project is for the removal and replacement and of failing asphalt pavement.</p>	Bid opening was November 16, 2009. A recommendation will be provided to the City Council on December 7, 2009.	

Item No.	Project Description	Status	Significant Impacts
	<p>Designer: EST, Inc.</p>		
12	<p>09PR02 - Lake McMurty Access Road Mill and overlay 1.7 miles</p>	<p>Bid opening was November 16, 2009. A recommendation will be provided to the City Council on December 7, 2009.</p>	